





Support Material Agenda Item No. 7

General Policy Committee Meeting

June 12, 2019 9:00 AM

Location: San Bernardino County Transportation Authority *First Floor Lobby Board Room* Santa Fe Depot, 1170 W. 3rd Street San Bernardino, CA 92410

DISCUSSION CALENDAR

Administrative Matters

7. Fiscal Year 2018/2019 Initiatives and Action Plan – Fourth Quarter Report

Receive the Fiscal Year 2018/2019 Initiatives and Action Plan – Fourth Quarter Report.

The Fiscal Year 2018/2019 Initiatives and Action Plan – Fourth Quarter Report is being provided separately for your information.

SAN BERNARDINO COUNTY TRANSPORTATION AUTHORITY

FISCAL YEAR 2018/2019 INITIATIVES AND ACTION PLAN - FOURTH QUARTER REPORT

ivisi	on Strategy: Finalize implementation o	f electronic financial records manag	ement system		
4	Action Plan	Milestones	Milestone Status	Responsibility	
	Implement electronic accounts receivable system	Test electronic accounts receivable process – Q1	Receivable documentation is stored electronically in Laser fiche.	Finance	
		Finalize agency-wide electronic accounts receivable process pending completion of agency-wide electronic accounts payable process – Q4	Agency wide electronic accounts payable process in progress agency wide.	Finance	
		Not	es		
visic	on Strategy: Complete timely audits of Me	asure I and Transportation Development	nt Act recipients		
3	Action Plan	Milestones	Milestone Status	Responsibility	
	Manage and communicate with Audit firm to plan and complete annual audits	Convey time table and expectations to jurisdictions and transit operators - Q1	Completed – SBCTA staff met with transit operators to plan annual audit. Finance mailed in June letter to Jurisdictions explaining the audit process and responsibilities.	Finance	
	Monitor progress of audits	Oversee audit scheduling and progress - Q3	Finance continues to manage MSI and TDA audits.	Finance	
	Inform Committees and SBCTA Board of status of audits	Provide audit reports and recommendations – Q3	Completed General Policy Committee meeting in February.	Finance	
	Notes				
	an Strategy Undets construction in program	as and conduct annual inventory of con	ital acceta		
$\frac{1}{2}$	on Strategy: Update construction in progre Action Plan	Milestones	Milestone Status	Responsibility	
-			Capital asset listing was completed end of Q1.	Responsionity	
	Conduct annual inventory of capital and inventoriable assets, including	Update capital asset listing and CIP by Q3.	Capital asset listing was completed end of Q1.	Finance	
	updates to construction in progress (CIP)	Conduct annual inventory by Q4.	Annual inventory completed August 2018.	Finance	
		Not	es		

1D	Action Plan	o ensure that no funds are lost Milestones	Milestone Status	Responsibility
	Manage projects closely with Caltrans to ensure adequate resources are available when projects are ready	May 1 is Caltrans' deadline for guaranteed access to federal Obligation Authority (OA) – Q4	SBCTA had all obligation requests in prior to the May 1 deadline so that all SBCTA OA was able to be used as well as a share of statewide OA available after May 1. This will likely result in additional shares of funding being available to SBCTA in FY2019/2020.	Fund Administration (Project Delivery)
		June 30 is CTC deadline for project allocation or extension requests – Q4	Current project schedules will allow SBCTA to allocate funds before the June 30 deadline.	Fund Administration
		Not	es	
	n Strategy: Protect San Bernardino Count			
16				
1L	Action Plan	Milestones	Milestone Status	Responsibility
TE	Action Plan Develop funding strategies that maximize resources available and result in opportunities to seize additional state and federal funds	Milestones Ensure that OA and apportionment will not be lost as SBCTA continues to accumulate OA for future project priorities – Q4	Milestone Status SBCTA had all obligation requests in prior to the May 1 deadline so that all SBCTA OA was able to be used as well as a share of statewide OA available after May 1. This will likely result in additional shares of funding being available to SBCTA in FY2019/2020 and allowed SBCTA to avoid a rescission of its federal funds that is scheduled to occur in September 2019. Additionally SBCTA partnered with VCTC on loans of apportionment and OA so that VCTC was not subject to loss of funds.	Responsibility Fund Administration
1E	Develop funding strategies that maximize resources available and result in opportunities to seize	Ensure that OA and apportionment will not be lost as SBCTA continues to accumulate OA for	SBCTA had all obligation requests in prior to the May 1 deadline so that all SBCTA OA was able to be used as well as a share of statewide OA available after May 1. This will likely result in additional shares of funding being available to SBCTA in FY2019/2020 and allowed SBCTA to avoid a rescission of its federal funds that is scheduled to occur in September 2019. Additionally SBCTA partnered with VCTC on loans of apportionment and OA so that VCTC was not subject to loss of funds.	

1F	Action Plan	Milestones	Milestone Status	Responsibility
	Establish plan for 2018 sales tax revenue bond program	Complete 2019 Update to the 10- Year Delivery Plan to incorporate new Measure I revenue estimates and results of 2018 STIP adoption and SB1 grant opportunities – Q4	The 2019 Update to the 10-Year Delivery Plan is scheduled for adoption by the Board in June 2018.	Fund Administration (Finance, Project Delivery, Transit, Planning)
		Not	es	
<u>1v1s10</u> G	n Strategy: Manage geographic equity Action Plan	Milestones	Milestone Status	Responsibility
J	Develop long-term strategy for ensuring geographic equity in fund distribution over the life of the	Complete development of a policy for the new SB1 Local Partnership Program– Q2	The SB1 Local Partnership Program policy was adopted by Board in September 2018.	Fund Administration
	Measure	Develop methodology for factoring in time value of money considerations in allocation of Measure I Arterial and Major Local Highway Program funds – Q2	Staff presented options and considerations for factoring in time value of money for the Measure I Valley Arterial and Victor Valley Major Local Highway Program funds in August 2018. Policy modifications to the Major Local Highway Program were approved by the Board in January 2019. Discussions on the Measure I Arterial Program were delayed until the decision on the split of funds between the Arterial Program and the Express Bus/BRT Program was made. Although staff has planned to implement any required changes to the Arterial Program by Q4, production of the 10- Year Delivery Plan delayed those conversations. These will be carried over into FY2019/2020.	Fund Administration (Planning)
		Not		

3

Division	Strategy: Administer Transportation De	velopment Act (TDA) funds in an effic	cient and transparent manner				
1H	Action Plan	Milestones	Milestone Status	Responsibility			
	Implement a TDA database for tracking allocations and disbursements	Implement and train operators on database for internal tracking of TDA allocations and disbursements – Q3	See note below. This database is also used for management of the capital projects at SBCTA and is an important tool in analysis for the 10- Year Delivery Plan. This milestone will be delayed until next fiscal year so that development of the 10-Year Delivery Plan is not disrupted.	Fund Administration			
	Work with transit agencies in development of constrained SRTPs	Adoption of Needles Transit SRTP – Q2	Staff participated in an SRTP "Open House" in Needles in November 2018. The City has delayed adoption of the SRTP until Fiscal Year 2019/2020 as they are currently trying to contract with a new service provider.	Fund Administration			
		Adoption of Omnitrans SRTP – Q4	Omnitrans has delayed adoption of the revised SRTP until Fiscal Year 2020 to allow time for their internal Strategic Plan development, which is intended to guide their SRTP development.	Fund Administration			
Divisio	Notes Technical delays in the database testing environment delayed implementation of this milestone in Fiscal Year 2017/2018; however, staff intends to resume this task when the technical issues are resolved. In Strategy: Manage SBCTA railroad right-of-way in an efficient and comprehensive fashion						
1I	Action Plan	Milestones	Milestone Status	Responsibility			
	Manage SBCTA railroad right-of- way in an efficient and comprehensive fashion.	Continue management and incorporate Best Practices as appropriate	Ongoing.	Transit			
		Remove Zanja Bridge – Q1	Completed. Demolition of Zanja Bridge was completed in February 2019.	Transit			
	tracks located west of the San Bernardir	Notes Proposed revisions to the SBCTA Railroad Right-of-Way Policy to include an additional template agreement for storage of private rail cars on the vacant tracks located west of the San Bernardino Depot were approved in Q2. Other template revisions were deemed minor and were done under existing authority in accordance with General Counsel approval.					

4

Initiat	tive #2: Engender Public Trust					
Divisio	on Strategy: Secure an unmodified opin	nion of comprehensive annual finance	cial report (CAFR)			
2A	Action Plan	Milestones	Milestone Status	Responsibility		
	Plan meeting at interim field work	Schedule meeting – Q1	Completed – Meeting held in June 2018.	Finance		
	with Executive Board officers and CPA firm	Schedule interim field work in July 2018	Interim field work completed in July 2018.	Finance		
		Schedule year-end field work to start in October 2018	Completed- Field work competed October 2018.	Finance		
		Note	es			
	on Strategy: Obtain Certificate of Achi					
2B	Action Plan	Milestones	Milestone Status	Responsibility		
	Apply for GFOA award for the CAFR	Submit application and CAFR to GFOA after meeting with Executive Board in December 2018.	Application to GFOA was submitted in December 2018.	Finance		
	Notes					
Divisio	on Strategy: Obtain Distinguished Bud	get Presentation Award				
2C	Action Plan	Milestones	Milestone Status	Responsibility		
	Apply for GFOA award for annual budget	Submit application to GFOA – Q1	Application submitted to GFOA in June 2018 and award received.	Finance		
	Notes					
Divisio	on Strategy: Complete internal control	self-assessment to identify areas of	improvement.			
2D	Action Plan	Milestones	Milestone Status	Responsibility		
	Complete and implement internal control self-assessment	Draft procedure and questionnaire based on Code of Federal Regulations, Federal Transit Administration, and framework from the Committee of Sponsoring Organizations of the Treadway Committee (COSO) by June 2018.	Completed – Procedure and questionnaire for internal control assessment.	Finance		

		Introduce procedure and questionnaire to executive staff and complete questionnaire by June 2019.	Finance staff introduced in August procedure and questionnaire to executive staff. Completion of questionnaire is in progress and will be completed by Q2. Additional assessment and review needs to be completed by Finance staff.	Finance
		Identify and improve controls for areas that require improvement by Q3.	Finance staff is reviewing answers and comments to the questionnaire and intends to prepare a staff report for June GPC and July Board.	Finance
		Not	tes	
T				
	n Strategy: Work with other governm	0 0	hips with Governmental and Business Entities	
3A	Action Plan	Milestones	Milestone Status	Responsibility
511	Collaborate with WRCOG, San Bernardino and Riverside County	Board Adoption of Healthy Communities Resolution.	Board approved continued collaboration rather than passing actual resolution.	COG
	Departments of Public Health on furthering community health and wellness initiatives.	Work with local agencies and stakeholders to create a Development Checklist 2.0	Initial meeting held with local agencies on the Checklist. Further work delayed to FY 19/20 as we work on other priorities of the Board.	COG
		Implement \$25,000 incentives for local agencies to implement Healthy Communities Strategy	County lead initiative. Helping to coordinate with local agencies. Grants will be distributed during Q2. Communities selected for grants and pending Board of Supervisors' approval before the end of 2018. Grants approved by Board of Supervisors December 2018.	COG
		Policy Maker Forum on Health and Wellness	This forum has been cancelled. Key non-profit partners and other stakeholders cancelled to focus on other initiatives.	COG
	Participate in the Inland Empire Growth Opportunity (IEGO) Project	Provide opportunities for the communication of the IEGO findings and action plans to our member agencies.	IEGO was presented as a session at the 2018 City/County Conference. Report back to Board after the final report is complete in December 2018. Delayed at request of IEGO Coordinator. Report provided at the April 2019 Board meeting. Final report presented. Staff will monitor efforts of stakeholder groups that are implementing recommendations.	COG

6

Emergency Medical Agency and Com	ablish and work with AdHoc mmittee and provide technical istance and representation.	Scheduled for presentation to Board by December 2018 for budget and authorization for RFP for consultant to assist ICEMA, CONFIRE and local agencies on possible improvements	
		for emergency medical response in the County. Item delayed until January 2019 Board meeting. RFP was released and there was only one respondent. Scope of work was modified and RFP was re-released. Expect award of contract by October 2019.	COG
participation in 2020 Census. com Cens	wide technical assistance and nmunication plans from the asus Bureau to our member encies.	Partnering with UCR, San Bernardino County and Riverside County in forming a Complete Count Committee to coordinate outreach and grant funds for outreach. First outreach coordination session was held in September 2018. Structure and identification of stakeholders for committee was established. Committee meetings will be ongoing throughout 2019. Update provided at City Managers in April 2019 and a session on this topic was part of the City/County Conference. Work will be ongoing in next year.	COG
	Note		

7

Divisio	on Strategy: Enhance COG role			
3B	Action Plan	Milestones	Milestone Status	Responsibility
	Work with the Board to make sure the COG is responsive to the needs of our members.	Meet with COG Ad Hoc Committee to develop COG work plan before the end of Q1.	Ad Hoc met in August and provided direction on the work plan. That work plan was presented to the City Managers TAC and went to GPC in September 2018 and the Board in October 2018. Board approved work plan. Forming a COG advisory committee made up of staff from cities and the county to provide guidance on the work plan. COG Advisory Group is now active and meeting regularly to provide input on the work plan.	COG
		Not	es	
Divisio	on Strategy: Enhance SBCOG's and the	ne region's ability to compete for gradient	ant funding	
3C	Action Plan	Milestones	Milestone Status	Responsibility
	Host grant writing workshop for our members and other local government partners.	Schedule grant workshop for Q2.	Workshop was held on October 30, 2018.	COG
	Better communicate grant opportunities to member agencies.	Establish formal process for notifications.	Will present process to City Managers TAC for roll out in Q3. Item delayed until Q4 due to staff focusing on other Board priorities. Work on formal process not accomplished due to other priorities on the COG workplan approved by the Board. Informal communication on grant opportunities continue. Will target process implementation in Q2 FY 19/20.	COG
		Not	es	

3D	n Strategy: Assist local governments Action Plan	Milestones	Milestone Status	Responsibility
	Provide leadership and assistance to our members in implementing energy	Host LED Holiday light exchanges in Q2.	Events will be scheduled throughout November and December 2018. Six events held.	Air Quality/Mobility
	conservation projects.	Assist members of the Regional Energy Partnership achieve the next level of utility savings and rebates – Ongoing	Working with members on completing energy benchmarks by Q4. Benchmarking completed for four cities.	Air Quality/Mobility
	Assist local agencies and the region with tools and funding to encourage pollution reductions through alternative fueled vehicles and new advanced technologies.	Conduct regional EV strategic plan. (Carryover from last year – consultant under contract – work to be completed by Q4.)	Working group has been formed and has had first meeting in July 2018, second meeting in October 2018, and third meeting in January 2019. Final meeting was held in April 2019. On target for completion of in Q4 and final report to the CEC by Q2 FY 19/20. Slight delay from Q1 to allow additional time for stakeholder review prior to submission to CEC.	Air Quality/Mobility
		Complete Phase II battery truck deployment at BNSF yard and Fontana logistics facility.	Completion expected to be delayed by a month until January 2020 to allow additional time for truck operations for a better analysis of truck performance. Review and analysis of vehicles is ongoing.	Air Quality/Mobility
		Pursue state grant funds to install public EV charging infrastructure	Continue to monitor grant opportunities. Will use EV strategic plan to assist with applications.	Air Quality/Mobility
		Not	es	

ive #4: Accelerate Delivery of Capit	al Projects		
on Strategy: Deliver the Redlands Pass	enger Rail Project		
Action Plan	Milestones	Milestone Status	Responsibility
Complete contract for early utility relocation & advertise invitation for	Complete early utility relocation contract – Q2	Completed (Q4)	Transit
contract and maintenance facility. In	Advertise for maintenance facility contract. – Q1	Completed (Q3)	Transit
maintenance agreements with Omnitrans and Metrolink.	Advertise for mainline construction contract – Q1	Completed.	Transit
	Execute operating & maintenance agreement with Omnitrans & Metrolink – Q1	Completed (Q3)	Transit
	Not	es	
on Strategy: Support Delivery of Gold Action Plan	Line Phase 2B Milestones	Milestone Status	Responsibility
Enter necessary agreements to facilitate delivery of Gold Line Phase 2B	Execute agreement with the Gold Line Construction Authority (GLCA) for delivery of the project - Q1	Draft agreement prepared by SBCTA and issued to GLCA for review and comment. Negotiations on hold at the request of the GLCA. See note below.	Transit
	Execute operating & maintenance agreement with LA Metro for operation of Gold Line service in SB County – Q3	Draft agreement provided by LA Metro for review. On-hold pending re-scoping of the Project.	Transit
The construction bids exceeded the engineer's estimate by \$570 million. The GLCA is re-scoping the project to include Pomona as the init option to build to the San Bernardino County Line (County Line), and then another option from the County Line to Montclair. Pending rev environmental document, the revised cost proposals are expected in May 2019 with validation and presentation to GLCA Board in July 201 indicated SBCTA should increase the most recent cost estimate provided for the design-build work within San Bernardino County \$20 mill The GLCA has indicated the construction agreement for the San Bernardino County portion is not needed "for several years" as they were a the San Bernardino County portion as a separate bid component. Pending successful re-scoping of the Project, SBCTA would like to proce execution of the construction agreement and has provided a draft to the GLCA for review.			
	Action Plan Complete contract for early utility relocation & advertise invitation for bid for the mainline construction contract and maintenance facility. In addition, enter into operating and maintenance agreements with Omnitrans and Metrolink. On Strategy: Support Delivery of Gold Action Plan Enter necessary agreements to facilitate delivery of Gold Line Phase 2B The construction bids exceeded the eng option to build to the San Bernardino C environmental document, the revised co indicated SBCTA should increase the n	Complete contract for early utility relocation & advertise invitation for bid for the mainline construction contract and maintenance facility. In addition, enter into operating and maintenance agreements with Omnitrans and Metrolink.Complete early utility relocation contract - Q2Advertise for maintenance facility. In addition, enter into operating and maintenance agreements with Omnitrans and Metrolink.Advertise for maintenance facility contract - Q1Advertise for mainline construction contract - Q1Advertise for mainline construction contract - Q1Metrolink.Execute operating & maintenance agreement with Omnitrans & Metrolink - Q1On Strategy: Support Delivery of Gold Line Phase 2BMilestonesEnter necessary agreements to facilitate delivery of Gold Line Phase 2BExecute agreement with the Gold Line Construction Authority (GLCA) for delivery of the project -Q1Execute operating & maintenance agreement with LA Metro for operation of Gold Line service in SB County - Q3The construction bids exceeded the engineer's estimate by \$570 million. The option to build to the San Bernardino County Line (County Line), and then an environmental document, the revised cost proposals are expected in May 2019 indicated SBCTA should increase the most recent cost estimate provided for the maintenance cost proposals are expected in May 2019 indicated SBCTA should increase the most recent cost estimate provided for the strategy cost and the cost proposals are expected in May 2019 indicated SBCTA should increase the most recent cost estimate provided for the	Action Plan Milestones Milestone Complete contract for early utility relocation & advertise invitation for bid for the mainline construction contract and maintenance facility. In addition, enter into operating and maintenance agreements with Omnitrans and Metrolink. Complete early utility relocation contract - Q2 Completed (Q4) Advertise for maintenance facility. Omnitrans and Metrolink. Advertise for maintenance facility contract - Q1 Completed (Q3) Execute operating & maintenance agreement with Omnitrans & Metrolink - Q1 Completed (Q3) Strategy: Support Delivery of Gold Line Phase 2B Complete construction the Construction Action Plan Construction Authority (GLCA) for delivery of the project - Q1 Enter necessary agreements to facilitate delivery of Gold Line Phase 2B Execute agreement with LA Metro for operation of Gold Line service in SB County - Q3 Draft agreement provided by LA Metro for review. On-hold pending re-scoping of the Project. The construction bids exceeded the engineer's estimate by \$570 million. The GLCA is re-scoping the project to include Pomona as option to build to the San Bernardino County Line (County Line), and then another option from the County Line to Montclair. Pen environmental document, the revised cost proposals are expected in May 2019 with validation and presentation to GLCA Board in indicated SBCTA should increase the most recent cost estimate provided for the design-build work within San Bernardino County Line (Soutty - Q3)

Divisio	n Strategy: Deliver the West Valley C	onnector		
4C	Action Plan	Milestones	Milestone Status	Responsibility
	Obtain environmental approval, submit the Small Starts Rating Package, and commence final design	Complete Final Design – Q4/FY 2020	Preliminary engineering is underway and final design will commence pending environmental approval.	Transit
	phase of the West Valley Connector BRT project.	Submit Small Starts Rating Package – Q1/FY 2019	Submittal of rating package postponed.	Transit
		Environmental Approval – Q2/FY2019	Delayed. The FTA required the maintenance facility be included in the mainline environmental document requiring additional studies. Additional studies and updates to the environmental document are complete. Environmental approval is now anticipated early 2020.	Transit
		Not	es	
Divisio	demonstrate baseline operations expend compete for the necessary Small Starts	litures (without the project) are solvent grant funding. Staff has developed a si	he Holt Blvd. corridor portion of the project and On for a 10-year period so that the project will be in a s gnal dedicated lane option in an effort to reduce the e Metrolink – Double Track – Control Point (Cl	stronger position to estimated cost.
4D	Action Plan	Milestones	Milestone Status	Responsibility
	Environmentally clear CP Lilac to CP Rancho Double Track Project on the Metrolink San Bernardino Line.	Complete environmental approval – Q1	Completed	Transit
		Not	es	
	Preliminary engineering was completed	in FY 2017/2018.		
	n Strategy: Delivery of Capital Projec			
4E	Action Plan	Milestones	Milestone Status	Responsibility
	Project Study Report (PSR) and Project Approval and Environmental	I-215 University Parkway: PA/ED Approved – Q2	Target approval 19/20 Q1 – Delay due to geometric and traffic issue resolution.	Project Delivery
	Document (PA/ED) Milestones	I-10 Alabama Street: PA/ED Approved – Q3	Approved April 2019	Project Delivery
		I-15 Corridor: PA/ED Approved – Q1	Approved December 2018	Project Delivery
		Mt. Vernon Avenue Viaduct: Revalidation PA/ED – Q1	Completed October 2018	Project Delivery

		I-10 Mount Vernon Avenue: PSR Approved - Q2	Approved December 2018	Project Delivery		
		I-10 EB Truck Climbing Lane: PA/ED Approved – Q4	Target approval 19/20 Q2 – Delay due to elevated Environmental Document requirement.	Project Delivery		
		Not	ies			
	n Strategy: Delivery of Capital Proje					
4F	Action Plan	Milestones	Milestone Status	Responsibility		
	Plans, Specifications and Estimate (PSE) Milestones	SR 60 Archibald Avenue: PS&E Approved – Q4	On Track	Project Delivery		
		SR 60 Central Avenue: PS&E Approved – Q4	Target approval 19/20 Q1 due to delays in approval of funding agreements which postponed r/w acquisition.	Project Delivery		
		US 395: PS&E Approved – Q2	Completed October 2018	Project Delivery		
		I-10 University Street: PS&E Approved – Q3	Target approval 19/20 Q1 due to delays in final design.	Project Delivery		
		SR 210 Base Line and Lane Addition: PS&E Approved – Q3	PS&E Approved May 2019	Project Delivery		
	Notes					
Divisio	n Strategy: Delivery of Capital Proje					
4G	Action Plan	Milestones	Milestone Status	Responsibility		
	Construction Milestones	I-215 Segments 1 and 3 Landscaping: Complete Landscaping – Q3	Completed October 2018	Project Delivery		
		Metrolink ATP: Complete for Beneficial Use – Q3	Completed January 2019	Project Delivery		
		I-10 University Street: Start Construction – Q2	Design has not yet been finalized, start of construction anticipated in Q2 FY 19/20.	Project Delivery		
		I-215 Segment 2 Landscaping: Start Construction – Q1	Contract awarded December 2018, Started construction February 2019.	Project Delivery		

		Monte Vista Avenue and UPRR: Complete for Beneficial Use – Q3	Q1 FY 19/20 – Delay due to SCE relocation and extended UPRR Railroad approvals due to a reduction in workforce.	Project Delivery		
		SR 210 Pepper Avenue: Complete Plant Establishment – Q4	Q1 FY 19/20 – 2 month postponement due to encountering utility relocation issues and unanticipated buried manmade objects.	Project Delivery		
		SR 210 Freeway Expansion Landscaping: Complete Landscaping – Establish Existing Planting Feb 2020	Scheduled for Q2 FY 19/20	Project Delivery		
		US 395: Start Construction – Q3	Construction contract awarded February 6, 2019.	Project Delivery		
		I-10 Corridor (Contract 1): Design Builder NTP 2 – Q3	NTP2 Issued March 11, 2019	Project Delivery		
	Notes					
Initiati	ve #5: Maximize Funding Opportu	nities and Cost-Effectiveness of I	nvestments			
	n Strategy: Conduct regional forums t					
5A	Action Plan	Milestones	Milestone Status	Responsibility		
	Advocate for policies and funding formulas at the state and federal levels that are favorable for SBCTA to	Monitor Annual State/Federal Appropriations	Ongoing	Legislative/Public Affairs		
	construct and deliver transportation projects	Support/Oppose legislation favorable/harmful to SBCTA's ability to deliver transportation projects	Ongoing	Legislative/Public Affairs		
		Host a legislative roundtable with district staff from SBCTA's state and federal delegation	Tentatively Scheduled for Fall, 2019	Legislative/Public Affairs		

		Discussions with Ontario Airport Transit Access focused roundtable with SB County stakeholders	Ongoing	Legislative/Public Affairs				
	Notes							
Initiati	nitiative #6: Awareness of SBCTA Programs, Services, and Transit Options							
Divisio	n Strategy: Build awareness of SBCT.	A programs and services						
6A	Action Plan	Milestones	Milestone Status	Responsibility				
	Highlight Measure I's contributions to the region's transportation system	Actively identify speaking opportunities to promote programs and major projects; participate in regional forums; enhance visibility	Ongoing	Legislative/Public Affairs, Fund Administration				
	Market San Bernardino County Transportation Authority (SBCTA) identity, promote awareness of programs and services	Completion of Two Year Internal Communications Plan – Q1	Draft under review	Legislative/Public Affairs				
		Not	es					
Divisio	n Strategy: Leverage and grow public	outreach and communication servic	ces					
6B	Action Plan	Milestones	Milestone Status	Responsibility				
	Continue to enhance traditional and social media presence	Leverage projects to gain more local media coverage. Procure media relations expert to advance media placement and agency reputation with editors.	Ongoing	Legislative/Public Affairs				
	Utilize On-Call Public Outreach Contracts, On-Call Graphic Design Services Contracts, Marketing and Branding Services Contract, and Redlands Passenger Rail Project	Participate in local events like Run through Redlands, Redlands Bike Classic, 66ers games and other events as identified throughout the year.	Will participate as appropriate relevant to budget	Legislative/Public Affairs				
	Outreach Contract to utilize new tools and capitalize on communication opportunities throughout the region.	Develop content for Mobility 21 and Focus on the Future events for regional visibility	Expos in Q2	Legislative/Public Affairs, Transit				

	Utilize On-Call Graphic Design Services Contracts and Marketing and Branding Services Contract to support each Division in their efforts to communicate internally and externally.	Assist Fund Admin with design of the 2019 10-Year Delivery Plan – FY 2018-2019 – Q3 Submit successful projects for regional awards (i.e., CAPIO, PRSA, etc.) – FY 2017-2018	Ongoing	Legislative/Public Affairs, Fund Administration
		Rebrand Capital Project Fact Sheets for agency consistency.	Templates Complete Bilingual Content – Q1	Legislative/Public Affairs, Fund Administration
		Note	es	
Division	n Strategy: Highlight transit options ir	a San Bernardino County		
6C	Action Plan	Milestones	Milestone Status	Responsibility
	In partnership with transit operators, highlight transit connectivity options in the region	Leverage existing resources to build awareness of transit services in San Bernardino County – Omnitrans Bus Placards and Metrolink Station Signage.	Replaced Content in Omnitrans Fleet – Q2	Legislative/Public Affairs
		Successfully implement LCTOP grant for marketing & branding services in the mountain/desert region	Completion of Marketing Toolkit – Q2	Legislative/Public Affairs
		Implement the Private Transportation Provider Pilot Program to ONT – Q2	Delayed. Negotiations with proposed contractor ongoing to ensure compliance with Title VI requirements. Targeted implementation FY 19/20 Q2.	Transit
	Notes			

A	on Strategy: Analyze long range transi Action Plan	Milestones	Milestone Status	Responsibility		
	Update Long Range Transit Plan	Complete Draft LRTP – Q2	Draft Introduction, Existing Conditions, and Alternatives sections completed by end of Q2. Omnitrans SRTP is being delayed, which will mean a delay of LRTP well into FY 19/20.	Planning, Transit, Fund Administration		
		Complete Final LRTP – Q4		Planning, Transit, Fund Administration		
	Update Countywide Transportation Plan	Complete Draft CTP – Q4	Completed CTP project lists and transportation strategy. Presented to TTAC June 3. Complete draft Q1 FY 19/20.	Planning, Fund Administration		
	Notes					
	Stantony Conduct stantonic -large					
<mark>Divisic</mark> B	on Strategy: Conduct strategic plannin Action Plan		e policies to be consistent with practice Milestone Status	Responsibility		
	Action Plan Prepare analysis and recommendation concerning required percentage increase in Measure I Valley Express	ng of Measure I projects and update	e policies to be consistent with practice	Responsibility Planning, Transit, Fund Administration		
	Action Plan Prepare analysis and recommendation concerning required percentage	ng of Measure I projects and update Milestones	e policies to be consistent with practice Milestone Status Analysis completed and discussed with Transportation TAC, City Manager TAC, and	Planning, Transit, Fund		
	Action Plan Prepare analysis and recommendation concerning required percentage increase in Measure I Valley Express Bus/BRT funding and percent reduction in Valley Major Street	ng of Measure I projects and update Milestones Prepare analysis – Q2	e policies to be consistent with practice Milestone Status Analysis completed and discussed with Transportation TAC, City Manager TAC, and MVSS. Board decision in January. Board decision made in January to increase	Planning, Transit, Fund Administration Planning, Transit, Fund		
	Action PlanPrepare analysis and recommendation concerning required percentage increase in Measure I Valley Express Bus/BRT funding and percent reduction in Valley Major Street funding.Prepare updated priority list of	ng of Measure I projects and update Milestones Prepare analysis – Q2 Prepare recommendation – Q3	 Policies to be consistent with practice Milestone Status Analysis completed and discussed with Transportation TAC, City Manager TAC, and MVSS. Board decision in January. Board decision made in January to increase Xbus/BRT funding to 5% of Valley Measure I. Prepared internal first cut of grade separation 	Planning, Transit, Fund Administration Planning, Transit, Fund Administration		

	on Strategy: Provide current, quality pla	<u> </u>			
С	Action Plan	Milestones	Milestone Status	Responsibility	
	Create Digital Active Transportation Plan (Non-Motorized Transportation Plan)	Develop Active Transportation Dashboard – Q4	Draft dashboard architecture completed and is being reviewed by staff. Expecting completion of the project in FY 19/20 Q1.	Planning	
	Coordinate SBCTA and local jurisdiction input to initial SCAG growth forecasts for 2020 RTP/SCS	Complete growth forecast – Q2	City-level and zone-level growth forecasts were completed and submitted to SCAG in October	Planning	
		Note	es		
Divició	on Strategy: Conduct subarea and moda	1 studios			
D	Action Plan	Milestones	Milestone Status	Responsibility	
	Prepare Congested Corridor Plans (CCPs) to address SB 1 Solutions for Congested Corridors requirements	Initiate preparation of CCPs with RCTC and Caltrans – Q3	Consultant selection process completed by SCAG. NTP expected by end of FY 2018/2019. Start was later than planned.	Planning	
		Complete Existing Conditions Memo – Q4	SCAG NTP in early June. Start was later than planned.	Planning	
	Conduct study "Paths to Clean Vehicle Technology and Alternative Fuels Implementation in SB County" (Caltrans grant)	Initiate study – Q2	Study initiated with kick-off meeting on October 3.	Planning, Air Quality/Mobility	
	Notes				
	ive #8: Environmental Stewardship	•	ns and Guidelines		
A	Action Plan	Milestones	Milestone Status	Responsibility	
	Provide technical comments on draft reports, plans, and guidelines from Caltrans, CTC, OPR, CARB, CalSTA, and other state agencies	As draft reports and guidelines are released for review	Provided comments on CTC guidelines for Congested Corridor Plans in Q1.	Planning, COG	
	Notes				

Division	sion Strategy: Assist jurisdictions, developers, and other stakeholders with area-wide habitat conservation planning				
8B	Action Plan	Milestones	Milestone Status	Responsibility	
	Conduct Habitat Preservation/Conservation Framework Phase 2, including Regional Conservation Investment Strategy (RCIS)	Prepare Draft RCIS – Q3	Draft RCIS prepared and distributed to Environment Element Group. Project next steps unclear, as no additional funding has materialized. Draft RCIS submitted to CDFW for their review.	Planning	
		RCIS Grant Funding (Prop 68) – Q4	Submitted to WCB for scope, schedule, and cost changes. Expect State to decide on funding FY 19/20 Q1.		
	Prepare Climate Adaptation Plan (with WRCOG)	Prepare Draft Plan – Q4	Completed (Outreach and Review Process Started)	Planning	
	Prepare Countywide GHG Reduction Plan	GHG Inventory – Q2	Project began in October and GHG inventory work has been initiated. Start of project was delayed 6 months over contracting issues. Estimated completion date July 2020.	Planning	
		Draft GHG reduction measures – Q4	Project delayed for few months in order to develop consistent VMT calculation methods between SB 743 Study and this project.	Planning	
		Note	es		
Division	1 Strategy: Prepare effective active tra	nsportation plans			
8C	Action Plan	Milestones	Milestone Status	Responsibility	
	Conduct Active Transportation Plans: Redlands Rail Accessibility Study,	Redlands Rail – Conduct Outreach – Q2	Completed bike and walk audits and coordinated on transit village plans.	Planning	
	Safe Routes to School Program (with County), and Countywide Sidewalk Inventory	Redlands Rail – Draft Plan – Q4	Project delayed to address consistency issues between Redlands Transit Village Plan and this project. Targeted completion FY 19/20 Q2.	Planning	
		SRTS Program: Complete 15 of 25 School Program Elements – Q4	Completed	Planning	
		Sidewalk Inventory-Data Structure – Q2	Database concept and attributes defined. Coordinating with SCAG data structure.	Planning	

		Sidewalk Inventory -25% inventory - Q4	Completed	Planning		
	Update the Non-Motorized Transportation Plan to the 2019	Draft Plan – Q2	Public draft available on SBCTA website.	Planning		
	Countywide Active Transportation Plan (CATP)	Final Plan – Q4	Completed but working on digital NMTP e- plan	Planning		
	Notes					
Divisi	on Strategy: Implement components of	ATP Metrolink Station Accessibilit	y Grant			
8D	Action Plan	Milestones	Milestone Status	Responsibility		
	Construction of the Bicycle and Pedestrian improvements around the six Metrolink Stations as identified in the Transit Access Plan	Complete for Beneficial Use – Q3	Completed	Project Delivery, Planning		
		Note	es			
Divisi	on Strategy: Develop and administer p	rograms to improve the efficient use	of our existing freeway network			
8E	Action Plan	Milestones	Milestone Status	Responsibility		
	Administer programs to reduce congestion and traffic delays.	Implement county-wide vanpool program.	Program launch in September 2018. Program is now operational. Currently have 31 vanpools.	Air Quality/Mobility		
		Analyze Freeway Service Patrol beats for efficiency and to identify future service needs.	Will evaluate opportunities in Q3 once state funding is known. New beat to be added to Cajon Pass. RFP will be released in June 2019 with service to begin by January 2020.	Air Quality/Mobility		
		Explore possible improvements to 511 system through regional collaboration.	Regional meeting on program scheduled for October 2018. Substantial delay from key partner LA Metro in providing a draft regional agreement. That agreement has now been received. Delay means report to Board to consider joining regional effort will move from July 2019 to December 2019.	Air Quality/Mobility		

priv (e.g	plore possible partnerships with vate sector technology providers g. Waze, Ride Amigos) to prove our commuter programs	Evaluating pilot with LLUMC. Will evaluate opportunities for additional partnerships in Q3. Requesting one year extension of pilot to allow time for more data to be collected.	Air Quality/Mobility
	Note	2S	